

**CSMSL-0009-00(295)(296)(297) Dekalb Gwinnett Counties
P.I. No. 0009295, 0009296, 0009297**

**I-85 HOV to HOT Conversion from
Chamblee Tucker Rd to Old Peachtree Rd**

Estimated Construction Milestones

Milestone	Date
Project Letting	January 22, 2010
Notice to Proceed	February 12, 2010
Data and Power Supplied to Existing Overhead Sign Structures Identified for Proposed Tolling Equipment	July 31, 2010
New Overhead Sign Structures Identified for Proposed Tolling Equipment Installed (Including Data & Power)	September 30, 2010
Remaining Overhead Sign Structures Installed Pavement Marking Complete HOT Lanes Operational	January 31, 2011

Note: Proposed Tolling Equipment installed by SRTA Tolling Integrator Contractor

185 HOV to HOT (PRELIMINARY)
ITS Tolling Equipment Installations on Existing and New Sign Structures

ITEM	Stationing	Structure Type	Existing Structure	Proposed Structure	Structure Number	Type of Equipment	Northing	Easting	Longitude (Decimal)	Longitude (D Min Sec)	Latitude (Decimal)	Latitude (D Min Sec)
CAM-T1	281+25	TP 4	Yes	Yes	E937	Camera	2262472.8640	1409841.7140	-84.272904839140	(-84D 16' 44.57")	33.87182885520	(33D 52' 18.58")
R5-N1	289+60	TP 1	Yes	Yes		Rate Sign	2263087.6030	1409010.5590	-84.277025087760	(-84D 16' 37.29")	33.87341322230	(33D 52' 24.28")
G-01	320+91	TP 4	Yes	Yes		HOT Equip	2264894.3430	1411620.7750	-84.27127883890	(-84D 16' 16.60")	33.88057239450	(33D 52' 50.06")
GP AVI Scan-56	339+16	TP 4	Yes	Yes		AVI Scanner	2265763.7160	1413193.5010	-84.26822170280	(-84D 16' 05.59")	33.88459711500	(33D 53' 05.62")
GP AVI Scan-N1	345+21	TP 1	Yes	Yes	E949	HOT Equip / AVI Scanner	2266383.9340	1413824.6750	-84.26683992140	(-84D 16' 00.62")	33.8861366500	(33D 53' 10.07")
HUB 'C'	371+60	BLOG	Yes	Yes		Mezzo E*	N/A	N/A	N/A	N/A	N/A	N/A
G-03	384+28	TP 1	Yes	Yes	E955	HOT Equip	2269098.0310	1416196.8420	-84.25724339440	(-84D 15' 26.07")	33.89315944350	(33D 53' 35.37")
G-04 / GP AVI Scan-55	410+20	TP 1	Yes	Yes	F961 CMS	HOT Equip / AVI Scanner	2271170.5240	1417740.9490	-84.25041772870	(-84D 15' 01.50")	33.89740612810	(33D 53' 50.66")
GP AVI Scan-N2	421+00	TP 1	Yes	Yes		AVI Scanner	2272097.2150	1418811.0710	-84.24736518650	(-84D 14' 50.51")	33.89887952960	(33D 53' 56.32")
G-05 / CAM-T2	434+60	TP 1	Yes	Yes	F966	HOT Equip / Camera	2273133.3260	1419293.9140	-84.24395599640	(-84D 14' 38.24")	33.90142701210	(33D 54' 05.13")
R5-N2	446+20	TP 1	Yes	Yes		Rate Sign	2274122.9480	1419610.4280	-84.24069257330	(-84D 14' 26.49")	33.90310132870	(33D 54' 11.18")
G-06	452+63	TP 1	Yes	Yes	F989	HOT Equip	2274587.0300	1420284.2610	-84.23916413310	(-84D 14' 20.99")	33.9044042070	(33D 54' 15.83")
G-07	474+80	TP 3	Yes	Yes		HOT Equip	2276507.3820	1421370.0170	-84.23283716920	(-84D 13' 58.21")	33.90739184440	(33D 54' 26.61")
G-08	488+04	TP 4	Yes	Yes		HOT Equip	2277751.9180	1421820.1360	-84.22873606690	(-84D 13' 43.44")	33.90863909090	(33D 54' 31.07")
G-09	509+50	TP 4	Yes	Yes		HOT Equip	2279706.8790	1422407.1470	-84.22229345670	(-84D 13' 20.25")	33.91024728520	(33D 54' 36.89")
R5-94	516+95	TP 1	Yes	Yes		Rate Sign	2280442.5840	1422526.9490	-84.21986869150	(-84D 13' 11.52")	33.91057739470	(33D 54' 38.07")
G-10 / CAM-T3	529+70	TP 4	Yes	Yes		HOT Equip / Camera	2281700.2790	1422731.4680	-84.21573348740	(-84D 12' 56.60")	33.91114131780	(33D 54' 40.10")
G-11	553+40	Bidde	Yes	Yes	N/A	HOT Equip	2284987.1960	1423081.2510	-84.20783631720	(-84D 12' 28.21")	33.91210552960	(33D 54' 53.47")
CAM-T4 / GP AVI Scan-54	564+22	TP 1	Yes	Yes	F990	Camera / AVI Scanner	2286268.7570	1423459.7520	-84.20066697490	(-84D 12' 02.40")	33.91344201290	(33D 54' 48.39")
R5-N3 / GP AVI Scan-N3	597+80	TP 1	Yes	Yes		Rate Sign / AVI Scanner	2287448.7370	1423546.6830	-84.19776695130	(-84D 11' 51.98")	33.9178412430	(33D 55' 04.02")
G-12	592+80	TP 4	Yes	Yes	F1000	HOT Equip	2289581.1700	1425250.8210	-84.18942019000	(-84D 11' 21.91")	33.92219494640	(33D 55' 19.90")
R5-53	631+00	TP 1	Yes	Yes		Rate Sign	2290551.9970	1427242.3240	-84.18654975440	(-84D 11' 11.57")	33.92354620070	(33D 55' 24.76")
G-14 / CAM-T5	648+60	TP 4	Yes	Yes		HOT Equip / Camera	2292083.1670	1428110.1750	-84.18150246620	(-84D 10' 53.40")	33.92593912400	(33D 55' 35.33")
G-15	667+61	Bidde	Yes	Yes	N/A	HOT Equip	2293720.1090	1428395.1050	-84.17610618800	(-84D 10' 33.96")	33.92633692100	(33D 55' 42.01")
G-16 / GP AVI Scan-53	688+00	TP 1	Yes	Yes	F1013	HOT Equip / AVI Scanner	2295626.6380	1429898.0200	-84.17037469880	(-84D 10' 13.34")	33.93109616530	(33D 55' 51.94")
CAM-T6	699+00	Strin Pole	Yes	Yes		Camera	2296414.0151	1430353.6422	-84.16722490540	(-84D 10' 02.00")	33.93259298870	(33D 55' 57.33")
R5-N4 / GP AVI Scan-N4	703+45	TP 1	Yes	Yes		Rate Sign / AVI Scanner	2296502.0880	1430345.9830	-84.16561573870	(-84D 9' 56.21")	33.93263400090	(33D 55' 57.48")
G-17	713+25	TP 4	Yes	Yes		HOT Equip	229778.6200	1431000.0520	-84.16271577240	(-84D 9' 45.81")	33.93387465930	(33D 56' 01.94")
G-18	742+00	TP 4	Yes	Yes	F1023	HOT Equip	2298998.7950	1432994.1380	-84.15573248120	(-84D 9' 20.64")	33.93922516110	(33D 56' 21.21")
R5-52	752+50	TP 1	Yes	Yes		Rate Sign	2300666.0090	1434041.9790	-84.15103190950	(-84D 9' 03.84")	33.94223332700	(33D 56' 32.02")
CAM-T7	759+85	TP 1	Yes	Yes	F1027 CMS	Camera	2301313.9730	1434404.5610	-84.14878068800	(-84D 8' 55.52")	33.94111717220	(33D 56' 28.02")
G-19	767+42	TP 3	Yes	Yes		HOT Equip	2302014.9290	1434382.3770	-84.14875659300	(-84D 8' 55.32")	33.94316986360	(33D 56' 35.40")
GP AVI Scan-52	773+00	TP 1	Yes	Yes		AVI Scanner	2302452.9700	1434704.6890	-84.14731200040	(-84D 8' 50.37")	33.94405148610	(33D 56' 35.59")
G20 / GP AVI Scan-N5	803+62	TP 1	Yes	Yes		HOT Equip / AVI Scanner	2305189.6520	1436165.9990	-84.13828667960	(-84D 8' 17.83")	33.94806820230	(33D 56' 53.04")
HUB 'D'	833+50	BLOG	Yes	Yes	N/A	Mezzo E*	N/A	N/A	N/A	N/A	N/A	N/A
G-21	831+50	TP 1	Yes	Yes		HOT Equip	2307956.7470	1437572.9960	-84.13034746040	(-84D 7' 49.25")	33.95193294760	(33D 57' 06.95")
G-22	859+34	TP 1	Yes	Yes	E1045	HOT Equip	2310003.8900	1438966.6290	-84.12240741750	(-84D 7' 20.66")	33.95576028660	(33D 57' 20.73")
G-23	886+50	TP 1	Yes	Yes		HOT Equip	2312398.7370	1440257.7090	-84.11450732240	(-84D 6' 52.22")	33.95930529510	(33D 57' 33.49")
G-24 / CAM-T8	916+66	TP 1	Yes	Yes	E1055	HOT Equip / Camera	2314566.7130	1441296.6200	-84.110731534050	(-84D 6' 26.47")	33.96215605590	(33D 57' 43.76")
R5-55	915+35	TP 1	Yes	Yes		Rate Sign	2315104.2060	1441457.8790	-84.10585230980	(-84D 6' 20.09")	33.96259945420	(33D 57' 45.33")
G-25	929+30	TP 1	Yes	Yes		HOT Equip	2316343.0180	14413938.6580	-84.103449569970	(-84D 6' 05.38")	33.96369879470	(33D 57' 49.33")
G-26	950+87	TP 1	Yes	Yes	F1062	HOT Equip	2317921.1670	1445865.8870	-84.09624451070	(-84D 5' 46.48")	33.96717886620	(33D 58' 28.93")
GZ7 / GP AVI Scan-N6	1003+65	TP 1	Yes	Yes	F1073	HOT Equip / AVI Scanner	2319212.5880	1445985.8870	-84.090934275020	(-84D 5' 25.23")	33.97470386620	(33D 58' 28.93")
G-28	1025+51	TP 1	Yes	Yes	F1077	HOT Equip	2320484.2300	1447877.9360	-84.08794734300	(-84D 5' 16.61")	33.98023277930	(33D 58' 48.83")
G-29	1041+50	TP 1	Yes	Yes		HOT Equip	2321980.0450	1449489.6090	-84.08318369330	(-84D 5' 06.66")	33.98577880500	(33D 59' 08.80")
G31 / GP AVI Scan-51	1065+15	TP 1	Yes	Yes		HOT Equip / AVI Scanner	2323160.0710	1453975.7260	-84.07897937140	(-84D 4' 44.32")	33.99533547760	(33D 59' 43.20")
GP AVI Scan-N7	1069+81	TP 1	Yes	Yes	E1085	AVI Scanner	2323493.6280	1453205.2610	-84.07878794890	(-84D 4' 40.36")	33.99628201650	(33D 59' 46.61")
G-32	1087+30	TP 3	Yes	Yes		HOT Equip	2324417.0390	1455205.2610	-84.07482672510	(-84D 4' 29.37")	34.00036027940	(34D 00' 46.61")
G-33	1110+10	1/2 TP 3	Yes	Yes		HOT Equip	2325443.8110	1457237.9310	-84.07143256500	(-84D 4' 17.15")	34.00594239610	(34D 00' 21.39")
G-34	1138+87	TP 1	Yes	Yes	F1088	HOT Equip	2326757.8280	1459798.9040	-84.06708834730	(-84D 4' 01.51")	34.01297823720	(34D 00' 46.72")
R5-51	1149+30	TP 1	Yes	Yes		Rate Sign	2327315.3460	1460679.4160	-84.06524561710	(-84D 3' 54.88")	34.01539651150	(34D 00' 55.42")

11/23/2009

CAM-T9	1155-00	TP 1	Yes		F1101	Camera	2327627.9570	1461156.9600	-84.06421435090	(-84D 3' 51.17"	34.01670801400	(34D 01' 00.14"
				SR 316								
G-35	960-20	TP 1	Yes			HOT Equip	2319398.7960	1441941.2830	-84.09141700560	(-84D 5' 29.10"	33.96392008230	(33D 57' 50.11"
RS-E1	1008-00	TP 1		Yes		Rate Sign	2323941.7150	1441366.2040	-84.07643529310	(-84D 4' 35.16"	33.96232960030	(33D 57' 44.38"
CAM-T10	1011-34	Strain Pole		Yes		Camera	2324289.4360	1441356.4940	-84.07528849350	(-84D 4' 31.03"	33.96230206960	(33D 57' 44.28"

Metro E* = Metropolitan Ethernet Network, this will be the outside connection (off Right-of-Way)

TP 1 = A SIGN BRIDGE type structure that spans the roadway with more than two horizontal chords supported by two columns, one at each end. Each column shall have at least two braced vertical members. A walkway is required.

TP 3 = A BUTTERFLY type structure with two or more horizontal chords extending an equal distance in opposite directions from a single column. Walkways are required.

TP 4 = A COMBINATION (Bridge-Cantilever) type structure with more than two horizontal chords supported by two columns, only one at one end and one at an intermediate point. Each column shall have at least two braced vertical members. Walkways are required.